

D.T.2.5.1

INVESTMENT PLAN

October 2021



1. Reporting period

01.04.2021 - 30.09.2021

2. Summary of the partner's work

The fifth monitoring period was finally the beginning of the investment activity for which is Brezno responsible. At the end of April representatives of the Town Hall with the help of Youth Parliament members cleaned up the building of a small railway station. There were some historical documents found which can be placed in future Railway museum located in the reconstructed place. Thanks to them the empty building was prepared for its reconstruction.

Brezno signed the contract with the building company in April. But the main problem was to get the Special Building Permission. There was no real problem to get it, only it took really long time. That was why real reconstruction started only in June 2021.

There was Youmobil online course organised in April 2021 as three-days event (April 26, 27 and 29, 2021) followed by individual work of participants (students) led by several tutors from UNIZA online in MS teams. Good practice owners were approached to share their experiences, too. 67 people registered for the course. During individual work students developed reinvention projects for some partners' sites. Students from Brezno also participated in the online course. Brezno presented the investment activity - Reconstruction of the Railway station.

Project communication activities continued, however they were limited because of pandemic. Project was presented at online national event - "Mobility in self-government" organised by the Ministry of Interior of the Slovak Republic for National project: Promoting partnership and dialogue in the field of participatory public policy-making". Brezno participated at the online partner meeting on May 28th, 2021, and the hybrid partner meeting on September 14th, 2021, in Brno, both organised online.

Work package Management (M)

During the fifth monitoring period Brezno continued with management activities for which it is responsible, it means coordinating online course participants and especially coordinating works in the investment activity. The 4th partner report was elaborated in due time. The LP submitted the PR4 to the Joint Secretariat at the end of May 2021. All clarifications were resolved and the report approved by the JS. The 6th partner meeting took place on September 14th, 2021, in hybrid format, coordinated with the WP T1 Summer school. Minutes were prepared by the LP and shared with the consortium. The control confirmations for the 4th semester were received from the national controller. The LP's subcontracted External Project Secretariat monitors the budget spending of all partners.

Work package Smart transport solutions for rural areas to promote young people's access to transport networks (T1)

All partners collaborated in the preparation of the programme of the Summer school on "Smart public transport tools for rural areas". The programme was disseminated online and through personal contacts. Stakeholders from all partner regions signed up to attend the Summer school. Due to the hybrid nature of the event, only a digital registration list is provided.

Work package Promotion of young people's initiatives to reinvent public transport access points (T2)

The final feasibility study for [site] has been produced and made available to the involved stakeholders for further discussion. The summer school was originally planned for implementation in June 2020 in Zilina (SK) but had to be replaced by an online course which was realized in May and June 2021. There were in total 67 participants. Youth camp which was planned to be organized was realised in the building of formal railway

station (stop) - Brezno mesto. The building was not used by passenger, it is closed for many years. It was old and damaged. Members of the Brezno Youth Parliament together with the representatives of the Town Hall Brezno decided to prepare the building for reconstruction and to save old documents and artifacts. At the end of April they had met for several days and were cleaning up the building. Historical documents and pieces were moved to the safe place to be used in future small railway museum located in the reconstructed building. They cleaned all rooms and also surrounding of the building.

Work package Demonstration project in Brezno (I1)

Brezno signed the Contract with a building company in April 2021. There were still problems with getting Special Building Permission. Special Building Office responsible for issuing the permit needed a lot of time to issue it. That was the reason why real reconstruction started only in June 2021. As the really first step the old part on the right side of the building was damaged. Then in April the building was cleaned up by members of Youth Parliament and Town Hall representatives. The reconstruction started with indoor activities - removing old parts of the walls and floor, building new electrical installation, new plasters and paint on the walls. They built new room for the Youth Parliament, new floor and finally new windows and doors were installed. Later on the terrace with pergola was built outside, at the place where the old part was damaged. All described activities were done till the end of September. There will be outdoor activities finished by the end of October: installation of outside lighting, benches and bike rack, exterior paving, the facade of the building will be painted. There will be terrain modified and trees and plants will be planted. The sanitary and partitions to toilets will be installed indoor. All building activities will be finished by the end of October. After that young people will furnish the building with the furniture. We suppose it will be furnished by the end of January 2022. The building will be furnished by the own financial resources of Brezno.

Work package Communication (C)

Brezno informed the public especially about starting investment activity at its website, Facebook profile and also in regional print media.

3. Photos











